

**15 -ാം കേരള നിയമസഭ**

**13 -ാം സമ്മേളനം**

**നക്ഷത്രചിഹ്നമിട്ട ചോദ്യം നം. 107**

**12-02-2025 - ൽ മറുപടിയ്ക്ക്**

**കാസർഗോഡ്-തിരുവനന്തപുരം ദേശീയപാത**

ചോദ്യം		ഉത്തരം	
<p><b>ശ്രീമതി യു പ്രതിഭ ,</b>  <b>ശ്രീ. സി. എച്ച്. കഞ്ഞമ്പു</b>  <b>ശ്രീ. തോട്ടത്തിൽ രവീന്ദ്രൻ,</b>  <b>ശ്രീ. കെ.എൻ. ഉണ്ണികൃഷ്ണൻ</b></p>		<p><b>ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ്</b>  <b>(പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</b></p>	
(എ)	കാസർഗോഡ്-തിരുവനന്തപുരം ദേശീയപാതയുടെ നിർമ്മാണ പുരോഗതി വിലയിരുത്തിയിട്ടുണ്ടോ; വിശദമാക്കുമോ;	(എ)	ദേശീയപാത 66 ന്റെ പ്രവൃത്തി പുരോഗതി അവലോകനം ചെയ്യുന്നതിനും വിവിധ വകുപ്പുകളുമായി ബന്ധപ്പെട്ട പ്രശ്നങ്ങൾ പരിഹരിക്കുന്നതിനും പൊതുമരാമത്ത് വകുപ്പ് സെക്രട്ടറി, ചീഫ് സെക്രട്ടറി, പൊതുമരാമത്ത് വകുപ്പ് മന്ത്രി, മുഖ്യമന്ത്രി എന്നീ തലങ്ങളിൽ നിശ്ചിത ഇടവേളകളിൽ അവലോകന യോഗങ്ങൾ നടത്താറുണ്ട്.
(ബി)	പ്രസ്തുത ദേശീയപാതയുടെ ഓരോ റീച്ചിലും നിർമ്മാണ പ്രവർത്തനങ്ങൾ എത്ര ശതമാനം വീതം പൂർത്തിയായിട്ടുണ്ടെന്ന വിശദാംശം ലഭ്യമാക്കുമോ;	(ബി)	ദേശീയപാതയുടെ ഓരോ റീച്ചിലെയും നിർമ്മാണ പ്രവർത്തനങ്ങളുടെ പുരോഗതി സംബന്ധിച്ച വിശദ വിവരങ്ങൾ അനുബന്ധം എ ആയി ചേർക്കുന്നു.
(സി)	പ്രസ്തുത ദേശീയപാതയിൽ എത്ര വീതം അടിപ്പാതകളുടെയും മേൽപ്പാലങ്ങളുടെയും നിർമ്മാണ പ്രവർത്തനങ്ങൾ പൂർത്തീകരിച്ചിട്ടുണ്ടെന്നും നിർമ്മാണം നടന്നുവരുന്നവയുടെ പുരോഗതിയും വിശദമാക്കുമോ;	(സി)	ദേശീയപാത 66 ൽ അടിപ്പാതകൾ/മേൽപ്പാലങ്ങൾ എന്നിവ ആവശ്യപ്പെട്ട് കൊണ്ട് സർക്കാരിന് ലഭിക്കുന്ന അപേക്ഷകളിൽ, ആവശ്യത്തിന്റെ സാങ്കേതിക സാധ്യത കണക്കിലെടുത്ത് തീരുമാനം സ്വീകരിക്കാൻ ദേശീയപാത അതോറിറ്റിക്ക് നിർദ്ദേശം നൽകാറുണ്ട്. ദേശീയപാത 66 ലെ ഓരോ സ്റ്റിച്ചിലെയും അനുവദിക്കപ്പെട്ട അടിപ്പാതകളുടെ നിർമ്മാണ പുരോഗതി സംബന്ധിച്ച വിശദവിവരങ്ങൾ അനുബന്ധം ബി ആയി ചേർക്കുന്നു.
(ഡി)	അടിപ്പാതകളോ മേൽപ്പാലങ്ങളോ കൂടുതൽ വേണമെന്ന പ്രാദേശികമായ അപേക്ഷകൾ ലഭിച്ചിട്ടുണ്ടോ; എങ്കിൽ അത് പരിഗണിച്ചിട്ടുണ്ടോയെന്ന് അറിയിക്കുമോ;	(ഡി)	സി പിരിവിന്റെ അതേ ഉത്തരം
(ഇ)	നിർമ്മാണ സാമഗ്രികളുടെ ലഭ്യതക്കുറവ് ദേശീയപാതയുടെ നിർമ്മാണ പ്രവർത്തനത്തെ ബാധിച്ചിട്ടുണ്ടോ; എങ്കിൽ അത് പരിഹരിക്കാൻ എന്തെല്ലാം നടപടികളാണ് സ്വീകരിച്ചുവരുന്നതെന്ന് വ്യക്തമാക്കാമോ?	(ഇ)	ദേശീയപാതയുടെ നിർമ്മാണത്തിന് ആവശ്യമായ മണ്ണ് ലഭ്യമാക്കുന്നതിന് Soil Borrow Permission അപേക്ഷകളിൽ സമയബന്ധിതമായി നടപടി സ്വീകരിക്കുന്നതിനും, ഡ്രഡ്ജ് ചെയ്ത മണൽ ദേശീയപാത വികസനത്തിന് ലഭ്യമാക്കുന്നതിനും

05.12.2024 ലെ യോഗത്തിൽ ബന്ധപ്പെട്ട വകുപ്പുകൾക്ക് നിർദ്ദേശം നൽകിയിട്ടുണ്ട്

അഷ്ടമുടിക്കായൽ, വേമ്പനാട്ട് കായൽ എന്നീ ജലാശയങ്ങളിൽ നിന്ന് ഡ്രൈജ് ചെയ്ത മണൽ ദേശീയപാത വികസനത്തിന് ലഭ്യമാക്കുന്നതിന് ഉൾനാടൻ ജലഗതാഗത വകുപ്പ് അനുമതി നൽകിയിട്ടുണ്ട്. Soil Borrow Permission, Quarry permission എന്നീ അപേക്ഷകളിൽ സമയബന്ധിതമായി തീരുമാനം എടുക്കുന്നതിന് വ്യവസായ വകുപ്പിലെ ബന്ധപ്പെട്ട ഉദ്യോഗസ്ഥരും, ദേശീയപാത അതോറിറ്റിയിലെ ഉദ്യോഗസ്ഥരും രണ്ട് ആഴ്ചയിൽ ഒരിക്കൽ യോഗം നടത്താറുണ്ട്.

സെക്ഷൻ ഓഫീസർ

## ANNEXURE - A

Sr. No	Name of Project	Length (km)	Physical progress (%)
1.	6-laning of Thalappady to Chengala on NH-66 (Old NH-17) on HAM Mode	39	82.25
2.	6-laning of Chengala to Neeleshwaram on NH-66 (Old NH-17) on HAM Mode	37.27	64.19
3.	6-laning of Neeleshwaram to Thalipparamba on NH-66 (Old NH-17) on HAM Mode.	40.11	63.10
4.	6-laning of Thaliparamba to Muzhapilangadu on NH-66 (Old NH-17) on HAM Mode.	29.95	64.50
5.	Six laning of Existing Kozhikode Bypass (i.e. Vengalam Jn. to Ramanattukara Jn.) from km 230.400 to km 258.800 (Design Chainage) of NH-66 on HAM mode.	28.4	82.09
6.	6-laning of Azhiyur to Vengalam on NH-66 (Old NH-17) on HAM Mode.	40.8	54.02
7.	Balance work of widening of 4 nos existing 2 Lane major Bridge of Six-laning of Kozhikode Bypass (Calicut Bypass) (i.e. Vengalam Jn. to Ramanattukara Jn.) section of NH-66	1.895	6.00
8.	6-laning of Ramanattukara to Valanchery on NH-66 (Old NH-17) on HAM Mode.	39.68	90.19
9.	6-laning of Valanchery to Kappirikkad on NH-66 (Old NH-17) on HAM Mode.	37.35	90.60
10.	4/6-laning of Kappirikkad-Thalikulam of NH-17 (New NH-66) on HAM Mode.	33.17	59.28
11.	4/6-laning of Thalikulam-Kodungallur of NH-17 (New NH-66) on HAM Mode.	28.84	52.84
12.	Construction of 6 lane Elevated Corridor along with development of existing 4 lane road at ground level from Aroor to Thuravoor Thekku section of NH 66 (from Km. 366+330 to Km.379+082 of NH-66) on EPC Mode.	12.75	44.39
13.	6 Laning of Thuravoor Thekku – Paravoor section of NH-66(Old NH-47) on EPC Mode.	38.39	28.62
14.	Widening/Development of existing NH-85 from Km.0+000 to Km.124+636 section of NH-85 to 2L/2L+PS section on EPC Mode	124.636	22.10
15.	6-laning of Kodungallur- Edapally of NH-66 (Old NH-17) on HAM mode	26.03	49
16.	6 laning of Paravoor to Kottukulangara section of NH 47(new NH 66)(Design Ch:417.00 to Design Ch:454.500) on EPC mode.	37.5	49.60
17.	6 laning of Kottukulangara to start of Kollam bypass section of NH 47 (New NH-66) (Design Ch: 454+500 to Design Ch 486+00) on HAM mode	31.5	60.55
18.	Six Laning of Start of Kollam Bypass to Kadambattukonam of NH-66 (Old NH-47) on HAM Mode.	31.25	63.88
19.	Six Laning of Kadambattukonam to Kazhakuttom of NH-66 (Old NH-47) on EPC Mode.	29.83	37.16
20.	Rectification of 4 Nos. black spots/Accident Spots in Thiruvananthapuram Bypass section of NH-66 under Annual Road Safety Action Plan for 2023-24 in the State of Kerala on EPC Mode.	2.42	10.88
21.	Rectification of 11 Nos. black spots/Accident Spots under Annual Road Safety Plan for 2023-24 in the stretch of Walayar-Angamaly section of NH-544 in the State of Kerala on EPC Mode.	12.142	3.95
	<b>GRAND TOTAL</b>	<b>702.913</b> Km	

**National Highways Authority of India  
Regional Office-KERALA**

ANNEXURE-B

**PIU - KANNUR**

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six Laning of Thalapady to Chengala section of NH-17 (New NH-66) from Ch. 17+200 (ex. km 17+200) to Ch. 56+200 (ex. Km 57+200) under Bharatmala Pariyojna in the state of Kerala on Hybrid Annuity Mode Package - 1 List of Crossing structures	18+050	FOB (COS)	Completed	100
2		18+692	CUP (COS)	Completed	100
3		19+828	CUP (COS)	Completed	100
4		20+591	VUP	Completed	100
5		21+043	FOB (COS)	Not started yet	0
6		22+960	CUP (COS)	Completed	100
7		24+188	VOP (COS)	Completed	100
8		26+032	FOB (COS)	Not started yet	0
9		26+658	CUP (COS)	Completed	100
10		27+300	FOB	Not started yet	0
11		28+412	FLYOVER (COS)	Completed	100
12		29+356	LVUP (COS)	Completed	100
13		29+702	CUP (COS)	Completed	100
14		30+800	FOB	Not started yet	0
15		31+228	Box Culvert (CUP) (Box culvert converted for crossing)	Completed	100
16		32+204	VOP (COS)	Completed	100
17		32+551	FOB (COS)	in progress	30
18		32+875	FOB (COS)	in progress	30
19		34+300	CUP (COS)	Completed	100
20		35+568	Box Culvert (CUP)	Completed	100
21		36+098	VUP	Completed	100
22		38+220	Box Culvert (CUP) (Box culvert converted for crossing)	Completed	100
23		38+399	VUP	Completed	100
24		39+910	FOB (COS)	in progress	30
25		40+949	VUP	Completed	100
26		41+638	Box Culvert (CUP) (Box culvert converted for crossing)	Completed	100
27		42+811	CUP (COS)	Completed	100
28		44+395	FOB (COS)	Completed	100
29		45+108	VUP	Completed	100
30		46+478	CUP (COS)	Completed	100
31		47+962	CUP (COS)	Completed	100
32		48+770 to 49+937	FLYOVER	Completed	100
33		51+240	CUP (COS)	Completed	100
34		52+155	FOB	Completed	100
35		52+463	VUP	Completed	100
36		52+871	LVUP (COS)	Completed	100
37		53+440	LVUP (COS)	Completed	100
38		54+460	CUP (COS)	Completed	100
39		54+982	LVUP	Completed	100
Sl. No	Project Name	Chainage	Type of Structure	Status	Physical Progress
1		57+048	FLYOVER	In progress	64%
2		57+048	Uni directional Flyover Ramp on SH	In progress	55%
3		58+170	FOB	Not started	0

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress	
4	Chengala- Neeleshwaram	60+200	Box type PUP	In progress	20%	
5		61+440	FOB	Not started	0	
6		61+763	VUP	Completed. Miscellaneous work pending	95%	
7		63+530	VOP	Completed. Miscellaneous work pending	95%	
8		66+533	VUP	Completed. Miscellaneous work pending	95%	
9		68+005	VUP	Completed. Miscellaneous work pending	95%	
10		69+500	SVUP	RHS completed. LHS in progress.	50%	
11		70+595	FOB	In progress	20%	
12		71+180	Box type PUP	In progress	20%	
13		72+297	VUP	Completed. Miscellaneous work pending	95%	
14		73+367	LVUP	Completed. Miscellaneous work pending	95%	
15		76+140	Box type PUP (Box culvert converted for crossing)	Not started	0	
16		77+200	Box type PUP (Box culvert converted for crossing)	Not started	0	
17		78+234	LVUP	Completed. Miscellaneous work pending	95%	
18		79+645	LVUP	Completed. Miscellaneous work pending	95%	
19		80+546	FLYOVER	Completed. Miscellaneous work pending	98%	
20		81+660	FOB	In progress	20%	
21		82+675	VUP	Completed. Miscellaneous work pending	95%	
22		83+310	FOB	In progress	20%	
23		84+500	LVUP	Completed. Miscellaneous work pending	95%	
24		85+575	FLYOVER	Completed. Miscellaneous work pending	98%	
25		87+900	FOB	In progress	20%	
26		88+420(LHS)	Box type PUP	In progress	20%	
27		88+648 (LHS)	ROB	In progress	67%	
28		88+874(LHS)	Box type PUP	Completed. Miscellaneous work pending	95%	
29		89+260	FOB	In progress	20%	
30		90+468	LVUP	Completed. Miscellaneous work pending	95%	
31		91+640	Box type PUP	In progress	20%	
32		91+885	VUP	In progress	95%	
Sr. No		Project Name	Chainage	Type of Structures	Status	Physical Progress

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six Laning of Neeleshwaram to Thaliparambha Section from Ch 94+540 (Existing Km 96+450) to Ch 134+650 (Existing Km 137+900) Total Length 40.11 Km in the state of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojna	95.34	PUP (Box culvert converted for crossing)	LHS Completed	50%
2		96.67	SVUP	Completed	100%
3		97.84	PUP (Box culvert converted for crossing)	Yet to start	0%
4		98.08	VUP	Completed	100%
5		99.8	VUP	Completed	100%
6		100.6	PUP (Box culvert converted for crossing)	Completed	100%
7		101.004	VUP	Completed	100%
8		102.8	LVUP	Completed	100%
9		103.6	LVUP	Completed	100%
10		104.6	LVUP	Completed	100%
11		106.5	FOB	Yet to start	0%
12		107.07	LVUP	Completed	100%
13		108.26	SVUP	Completed	100%
14		109.89	VUP	Completed	100%
15		111.04	LVUP	Completed	100%
16		111.517	LVUP	LHS Completed	50%
17		113.1	VUP	Completed	100%
18		114.2	LVUP	Completed	100%
19		115.34	FOB	Yet to start	0%
20		116.3	LVUP	Completed	100%
21		117.8	Flyover	Completed	100%
22		118.4	VUP	Completed	100%
23		119.7	LVUP	Completed	100%
24		121.26	LVUP	LHS Completed	65%
25		122.07	Flyover	LHS Completed	70%
26		123.4	FOB	Yet to start	0%
27		124.6	PUP (Box culvert converted for crossing)	Completed	100%
28		125.35	LVUP	Completed	100%
29		125.7	PUP (Box culvert converted for crossing)	Completed	100%
30		128.2	LVUP	Yet to start	0%
31		128.84	LVUP	Completed	100%
32		130.1	VOP	Yet to start	0%
33		131.1	LVUP	LHS Completed	65%
34		132.1	LVUP	Completed	100%
35		132.86	LVUP	Completed	100%
36		133.36	LVUP	Completed	100%
37		134.37	LVUP	RHS Completed	75%
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		135+705	FLYOVER	Substantially completed	95%
2		136+030	Box type Underpass (Thazhe Bakkalam)	In progress	70%
3		137+080	FLYOVER	Substantially completed	95%
4		137+261	Box type Underpass (Box culvert converted for crossing)	Substantially completed	95%
5		138+040	Box type Underpass	Completed	100%
6		138+870	Box type Underpass	Completed	100%
7		139+579	Box type Underpass	Completed	100%
8		140+050	FOB		0%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
9	Six Laning of Thaliprambha to Muzhapilangad section of NH-17 (New NH-66) from Ch. 134+650 (Existing Km 137+900) to Ch.164+958 (Existing Ch.170+600) (Total Length 29.948 Km ) In the state of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojana	140+960	VUP	Substantially completed	95%
10		141+840	Box type Underpass (Box culvert converted for crossing)	Not yet commenced	0%
11		142+150	VUP	In progress	75%
12		142+300	SVUP	Substantially completed	95%
13		143+200	SVUP	Substantially completed	95%
14		144+890	VOP	Substantially completed	95%
15		147+752	VOP	Substantially completed	95%
16		148+675	LVUP	Substantially completed	95%
17		150+080	Box type Underpass	In progress	40%
18		151+505	FLYOVER	Substantially completed	95%
19		151+650	Box type Underpass	Substantially completed	95%
20		151+895	VUP	Substantially completed	95%
21		154+295	FLYOVER	Substantially completed	95%
22		155+000	VOP	Substantially completed	95%
23		155+945	FLYOVER	In progress	70%
24		157+802	VUP	Substantially completed	95%
25		159+000	FOB	Not yet commenced	0%
26		159+780	FOB	Not yet commenced	0%
27		160+835	Box type Underpass	Substantially completed	95%
28		161+360	FOB	Not yet commenced	0%
29		162+320	SVUP	Substantially completed	95%
30		162+931	LVUP	Substantially completed	95%
31		163+840	Box type Underpass	Substantially completed	95%
32		164+330	LVUP	Substantially completed	95%
33		164+800	FOB	Not yet commenced	0%

**PIU - KOZHIKODE**

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		189.860	LVUP	RHS Completed	50%
2		191.218	LVUP	LHS completed RHS in Progress	70%
3		192.640	LVUP	LHS Completed	50%
4		193.920	Box structure(5x3m)	Not Started	0%
5		194.925	LVUP	Not Started	0%
6		196.370	Flyover	LHS Completed/RHS in progress	80%
7		197.413	LVUP	LHS in Progress	40%
8		198.185	Flyover	LHS Completed/RHS Girder launching completed	80%
9		199.837	Flyover	LHS/RHS in Progress	70%
10		200.116 to 200.677	Extension of Flyover from 200+122 to 200+642	LHS/RHS in Progress	50%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
11	Six-laning of Azhiyur to Vengalam section of NH-66	201.542	VUP	LHS/RHS sub-structure in Progress	40%
12		202.650	LVUP	LHS Completed/ RHS Wall completed	80%
13		205.500	LVUP	Completed	100%
14		206.660	Box(5x3m)	Not Started	0%
15		208.150	Box(5x3m)	Completed	100%
16		210.447	Flyover	LHS/RHS in Progress	40%
17		211.550	LVUP	Completed	100%
18		212.840	LVUP	Completed	100%
19		213.890	Box structure(5x2.5)	Not Started/CoS Proposed(To be approved)	0%
20		215.585	VUP	Completed	100%
21		217.680	LVUP	Completed	100%
22		220.150	LVUP	Completed	100%
23		221.060	VUP	Completed	100%
24		222.450	Box structure(5x3)	Not Started/CoS Proposed(To be approved)	0%
25		223.235	LVUP	Completed	100%
26		224.125	VOP	Completed	100%
27		226.260	VUP	Completed	100%
28		227.810	LVUP	Completed	100%
29		229.796	LVUP	Completed	100%
30		231.590	VUP	Completed	100%
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six-laning of Kozhikode Bypass(Vengalam to Ramanattukara Jn) section of NH-66	231+330	Flyover	Completed	100%
2		231+485	PUP	Completed	100%
3		231+611	PUP	Completed	100%
4		231+889	PUP	Completed	100%
5		232+316	PUP	Completed	100%
6		233+328	PUP	Completed	100%
7		233+564	PUP	Completed	100%
8		234+160	PUP	Completed	100%
9		234+726	PUP	Completed	100%
10		234+897	PUP	Completed	100%
11		235+071	PUP	Completed	100%
12		235+165	PUP	Completed	100%
13		235+895	PUP	Completed	100%
14		236+060	Flyover	Completed	100%
15		236+760	LVUP	Completed	100%
16		238+300	LVUP	Completed	100%
17		239+755	LVUP	LHS Completed/RHS Wall Completed	80%
18		239+898	PUP	Completed	100%
19		239+918	PUP	Completed	100%
20		241+080	VOP	Completed	100%
21		241+603	VUP	1 Box Completed/2nd wall in progress	70%
22		242+283	PUP	Completed	100%
23		242+900	VOP	Girder launching completed	70%
24		245+635	Flyover	Completed	100%
25		247+210	PUP	Completed	100%
26		248+225	Flyover	Completed	100%
27		250+280	LVUP	LHS Completed/RHS Raft in progress	60%
28		251+780	Flyover	Completed	100%
29		253+940	LVUP	Completed	100%
30		255+548	Flyover	Completed	100%
31		258+315	Flyover	Completed	100%



Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six laning of Ramanattukara Junction to start of Valanchery bypass section of NH – 66 (old NH-17) from Design Ch. 258+818 (Ex. km 27.840 of Kozhikode bypass) to Design Chainage 298+500 (Ex. km 304.250) in the state of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojana.	259+852	VUP	Completed	100%
2		260+920	VOP	Completed	100%
3		262+015	VOP	Completed	100%
4		263+580	VOP	Completed	100%
5		264+540	VOP	Completed	100%
6		265+800	LVUP	Completed	100%
7		266+680	VOP	Completed	100%
8		267+365	VUP	Completed	100%
9		268+615	VUP	Completed	100%
10		269+500	SVUP	Completed	100%
11		270+160	VOP	Completed	100%
12		271+510	VUP	Completed	100%
13		272+600	VUP	Completed	100%
14		273+660	VUP	Completed	100%
15		275+510	VOP	Completed	100%
16		277+160	VUP	Completed	100%
17		278+340	VOP	Completed	100%
18		279+560	SVUP	Completed	100%
19		280+990	VUP	Completed	100%
20		282+390	LVUP	Completed	100%
21		283+285	VOP	Completed	100%
22		284+460	VOP	Completed	100%
23		285+225	Viaduct	Completed	100%
24		286+012	Flyover	Completed	100%
25		288+310	Viaduct	Completed	100%
26		288+605	SVUP	Completed	100%
27		289+206	VOP	Completed	100%
28		290+000	VOP	Completed	100%
29		290+940	VUP	Completed	100%
30		292+660	VOP	Completed	100%
31		293+330	VOP	Completed	100%
32		294+710	VOP	Completed	100%
33		295+908	Viaduct	Completed	100%
34		296+963	Flyover	Completed	100%
35		298+115	VOP	Completed	100%
36		274+370	Box Culvert	Completed	100%
37		287+050	Box culvert	Completed	100%
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six laning from Start of Valanchery bypass to Kappirikkad section of NH-66 (old NH-17) from Design Ch. 298+500 (Ex. km 304+250 of Kozhikode bypass) to Design Chainage 335+850 (Ex. km 349+260) in the state of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojana	Km.299+360	VUP	Completed	100%
2		Km.301+757	VIADUCT	Completed	100%
3		Km.303+815	SVUP	Completed	100%
4		Km.304+480	VUP	Completed	100%
5		Km.304+930	VOP	Completed	100%
6		Km.306+295	LVUP	Completed	100%
7		Km.307+640	VOP	Completed	100%
8		Km.309+700	VOP	Completed	100%
9		Km.303+500	MNB	Under Progress	85%
10		Km.311+183	FLYOVER	Completed	100%
11		Km.312+200	FLYOVER	Completed	100%
12		Km.315+380	VUP	Completed	100%
13		Km.318+345	VUP	Completed	100%
14		Km.319+174	VUP	Completed	100%
15		Km.321+005	LVUP	Completed	100%
16		Km.323+470	VIADUCT	Completed	100%
17		Km.325+985	VUP	Completed	100%
18		Km.326+800	VUP	Completed	100%
19		Km.328+860	SVUP(Box culvert)	Completed	100%
20		Km.331+075	VUP	Completed	100%
21		Km.332+535	LVUP	Completed	100%
22		Km.334+870	VUP	Completed	100%
23		Km.302+810	Box culvert	Completed	100%
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		337+373	VUP	Completed	100%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
2	Six laning from Kappirikkad to Thalikulam section of NH 66 old NH 17 from Design Ch.335.850 (Ex.km 349.260) to Design Chainage 369.015 (Ex.km 382.300) in Kerala on HAM under Bharatmala Pariyojana.Package - 4	340+213	VUP	Completed	100%
3		342+350	LVUP	Completed	100%
4		344+970	VUP	Completed	100%
5		346+630	LVUP	Completed	100%
6		348+475	LVUP	Completed	100%
7		349+791	VUP	Completed	100%
8		351+765	VUP	Completed	100%
9		352+933	LVUP	Completed	100%
10		354+861	VUP	Completed	100%
11		357+871	VUP	Completed	100%
12		358+942	LVUP	Completed	100%
13		360+940	VUP	Completed	100%
14		361+720	FOB	Under progress	0%
15		362+578	SVUP	Completed	100%
16		365+150	SVUP (COS)	Completed	100%
17		365+800	SVUP (COS)	Completed	100%
18		366+350	FOB	Under progress	0%
19		366+982	VUP	Completed	100%
20		367+876	LVUP	Completed	100%
21		364+386	FLYOVER	Completed	100%
aa		Project Name	Chainage	Type of Structures	Status
1	Six laning from Thalikulam to Kodungallur section of NH 66 old NH 17 from Design Ch.369.015 Ex.km 382.300 to Design Chainage 397.750 Ex.km 411.850 in Kerala on HAM under Bharatmala Pariyojana: Package-5	371+295	Flyover	Completed	100%
2		371+435	SVUP	Completed	100%
3		372+836	LVUP	Completed	100%
4		374+080	VUP	Completed	100%
5		376+654	VUP	Completed	100%
6		378+575	VUP	Completed	100%
7		380+640	LVUP	Completed	100%
8		381+760	VUP	Completed	100%
9		382+512	SVUP	Completed	100%
10		383+103	VUP	Completed	100%
11		384+132	VUP	Completed	100%
12		385+370	VUP	Completed	100%
13		386+516	VUP	Completed	100%
14		386+830	VUP	Under progress	40%
15		388+251	SVUP	Completed	100%
16		389+465	Viaduct	Under progress	95%
17		391+590	LVUP	Completed	100%
18		393+280	VUP	Completed	100%
19		394+000	Viaduct	Under progress	80%
20		394+560	Viaduct	Under progress	90%
21		395+958	LVUP	Completed	100%
22		396+888	Flyover	Completed	100%
PIU - COCHIN - II					
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six-laning of Kodungallur to Edapally section of NH-66	404+910	Flyover	Under progress	75%
2		417+807	Flyover	Under progress	68.90%
3		421+700	Flyover	Under progress	81.30%
4		423+170	Flyover	Not Yet Started	-
5		421+067	ROB	Under progress	88.40%
6		420+655	PUP	Completed	100%
7		400+405	VUP	Completed	100%
8		406+358	VUP	Completed	100%
9		407+583	VUP	Completed	100%
10		409+100	VUP	Completed	100%
11		410+272	VUP	Completed	100%
12		412+523	VUP	Completed	100%
13		414+717	VUP	Completed	100%
14		420+124	VUP	Completed	100%
15		399+579	LVUP	Completed	100%
16		403+086	LVUP	Completed	100%
17		411+350	LVUP	Completed	100%
18		413+508	LVUP	Completed	100%
19		401+103	SVUP	Completed	100%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
20		401+517	SVUP	Completed	100%
21		401+771	SVUP	Completed	100%
22		401+902	SVUP	Completed	100%
23		421+431	SVUP	LHS up to Sub Str. Completed	33.30%
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six Laning Project of Thuravoor to Paravoor Section of New NH-66	379+112	Flyover	In Progress	10.00%
2		381+918	LVUP	Slab Completed	98.00%
3		382+375	MNB	Completed up to Pier cap	70.00%
4		384+080	LVUP	Slab Completed	98.00%
5		385+980	MNB	Completed up to Pier cap	70.00%
6		386+299	LVUP	Slab Completed	98.00%
7		387+050	LVUP	Slab Completed	98.00%
8		388+830	LVUP	Slab Completed	98.00%
9		389+900	LVUP+MNB+LVUP	MNBR Foundation in Progress	7.00%
10		390+581	Flyover	Completed up to Pier cap. Girder Casting Completed	75.00%
11		392+691	LVUP	Slab Completed	98.00%
12		394+651	LVUP	Slab Completed	98.00%
13		395+721	VUP	Completed up to Pier cap in LHS	35.00%
14		397+167	LVUP+MNB+LVUP	Yet to be start	0.00%
15		397+847	Flyover	Completed up to Pier cap. Girder Casting Completed	75.00%
16		399+939	LVUP	Slab Completed	98.00%
17		402+137	LVUP	Slab Completed	98.00%
18		404+149	SVUP	Slab Completed	98.00%
19		405+682	LVUP	Slab Completed	98.00%
20		406+720	SVUP	Slab Completed	98.00%
21		407+502	LVUP	Slab Completed	98.00%
22		408+270	VUP	Completed up to Pier cap. Girder Casting Completed	75.00%
23		409+616	LVUP	Slab Completed	98.00%
24		409+734	LVUP	Slab Completed	98.00%
25		411+622	MNB	Yet to be start	0.00%
26		413+655	LVUP	Slab Completed	98.00%
27		414+804	VUP	Completed up to Pier cap. Girder Casting Completed	75.00%
28		416+703	LVUP	Slab Completed	98.00%
29		409+800 to 413+140	Elevated cum ROB (Two nos, of ROB)	Routine Pile-495, Pile Cap PCC-95, and Pile Cap-95 & Pier Shaft-95 & Pier Cap-95, PSC Girder-352 No's, Girder Prestressing-341 No's and Girder Launching-262 No's & Deck Slab-44 No's Completed.	85%
PIU - KOLLAM					
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		417+628	SVUP	Work In progress	50%
2		418+678	LVUP	Completed	100%
3		420+110	LVUP	Work In progress	50%
4		421+400	LVUP	Yet to be start	0%
5		423+270	LVUP	Yet to be start	0%
6		423+576	ROB	Work In progress	59%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
7	Paravoor to Kottukulangara	423+764	LVUP	Yet to be start	0%
8		424+424	Flyover	Work In progress	48%
9		427+918	SVUP	Completed	100%
10		430+880	SVUP	Completed	100%
11		432+706	MJB Cum VUP	Work In progress	39%
12		434+260	LVUP	Work In progress	50%
13		435+240	MNB	Work In progress	76%
14		437+000	LVUP	Completed	100%
15		438+623	SVUP	Work In progress	50%
16		439+950	LVUP	Work In progress	50%
17		441+799	MNB cum VUP	Work In progress	64%
18		442+965	Flyover	Work In progress	67%
19		443+615	Flyover	Work In progress	42%
20		445+945	Flyover	Work In progress	45%
21		447+470	SVUP	Work In progress	50%
22		448+650	Viaduct	Work In progress	37%
23		450+630	SVUP	Completed	100%
24		453+520	LVUP	Completed	100%
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Kottukulangara to start of kollam bypass	455+765	SVUP	Not Started (COS)	0%
2		456+495	VUP	Not Started (COS)	0%
3		456+520	VUP	BHS Upto Slab completed	95%
4		458+325	SVUP	RHS Upto Slab completed	43%
5		459+425	SVUP	BHS Upto Slab completed	95%
6		460+765	VUP	BHS Upto Slab completed	95%
7		464+068	SVUP	BHS Upto Slab completed	95%
8		465+139	LVUP	Not Started (COS)	0%
9		467+842	VUP	BHS Upto Slab completed	95%
10		469+600	PUP	Not Started (COS - no cost)	0%
11		470+555	Flyover	Work in progress in foundation, substructure / girder casting (CA/COS)	28%
12		471+788	LVUP	RHS Upto wall First lift completed	14%
13		473+368	SVUP	RHS Upto Slab completed, LHS Wall 1st lift completed (COS)	59%
14		474+460	SVUP	RHS Upto Slab completed, LHS Wall 1st lift completed	59%
15		475+650	LVUP	Not Started (COS)	0%
16		476+886	VUP	BHS Upto Slab completed	95%
17		477+640	SVUP	RHS Upto Slab completed, LHS Wall 1st lift completed	59%
18		479+300	SVUP	LHS upto wall completed	48%
19		481+550	VUP	RHS Raft completed	19%
20		484+592	SVUP	BHS Upto Slab completed	95%
21		484+608	VUP	Not Started (COS)	0%
PIU - THIRUVANANTHAPURAM					
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		486+688	VUP	Completed	100%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
2	Start of Kollam Bypass to Kadambattukonam NH-66	487+657	MJBR	Under Progress	90%
3		489+188	SVUP	Completed	100%
4		489+778	VUP	Under Progress	20%
5		490+273	MJBR	Completed	100%
6		491+065	Flyover	Completed	100%
7		492+361	MJBR	Under Progress	95%
8		493+130	BOX STR	Under Progress	75%
9		494+360	BOX STR	Completed	100%
10		495+000	VUP	Completed	100%
11		495+211	ROB	Under Progress	80%
12		495+490	BOX STR	Under Progress	50%
13		496+522	MNB cum VUP	Under Progress	50%
14		497+220	MNBR	Completed	100%
15		497+374	MNBR	Under Progress	90%
16		498+322	Flyover	Completed	100%
17		499+580	Flyover	Under Progress	95%
18		500+830	SVUP	Completed	100%
19		502+678	Flyover	Under Progress	90%
20		504+535	VUP	Completed	100%
21		505+635	MJBR	Completed	100%
22		506+670	SVUP	Completed	100%
23		507+765	Flyover	Completed	100%
24		508+703	VUP	Completed	100%
25		510+080	SVUP	Completed	100%
26		512+590	LVUP	Completed	100%
27		515+265	Flyover	Under Progress	95%
28		516+014	LVUP	Completed	100%
Sr. No		Project Name	Chainage	Type of Structures	Status
1	Six laning of Kadambattukonam to Kazhakuttam Jn. section of New NH-66	517+582	SVUP	Not yet started	0%
2		518+650	VUP	in progress	40%
3		519+540	LVUP	Completed	100%
4		520+650	LVUP	Completed	100%
5		520+758	MNB	ad completed MCW I	40%
6		522+153	Flyover	in progress	30%
7		523+620	VOP	Not yet started	0%
8		525+025	SVUP	Completed	100%
9		526+030	SVUP	Completed	100%
10		526+495	LVUP	Completed	100%
11		526+620	MNB	Not yet started	0%
12		527+415	VOP	Not yet started	0%
13		528+570	VOP	in progress	10%
14		529+338	MJB	in progress	70%
15		529+580	PUP	in progress	50%
16		530+514	LVUP	Completed	100%
17		530+735	SVUP	Not yet started	0%
18		530+860	SVUP	Not yet started	0%
19		531+643	VOP	in progress	5%
20		534+107	MNB	Not yet started	0%
21		534+190	VUP	Not yet started	0%
22		535+957	SVUP	Completed	100%
23		537+847	LVUP	Completed	100%
24		538+527	SVUP	Completed	100%
25		540+619	Flyover	in progress	30%
26		541+812	VUP	in progress	40%
27		542+567	Flyover	in progress	60%
28		544+125	MNB	Not yet started	0%
29		544+883	VUP	in progress	40%
30		545+090	LVUP	Not yet started	0%
31		545+790	Flyover	in progress	25%