

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിട്ട ചോദ്യം നം. 244

11-03-2025 - ൽ മറുപടിയ്ക്ക്

ദേശീയ പാത 66-ന്റെ പ്രവൃത്തി പുരോഗതി

ചോദ്യം	ഉത്തരം
<p align="center">ശ്രീ. കെ.വി.സുമേഷ്, ശ്രീ. കെ.പി.കഞ്ഞമ്മദ് കട്ടി മാസ്റ്റർ, ശ്രീമതി ദെലീമ, ശ്രീ. മുരളി പെരുനെല്ലി</p>	<p align="center">ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</p>
<p>(എ) ദേശീയ പാത 66-ന്റെ പ്രവൃത്തി പുരോഗതി ഇപ്പോൾ ഏത് ഘട്ടത്തിലാണ്; മിഷൻ 2025 എന്ന പദ്ധതി ആവിഷ്കരിച്ചതിന് ശേഷം പ്രസ്തുത പ്രവൃത്തിയിൽ പുരോഗതി ഉണ്ടായിട്ടുണ്ടോ; പൂർത്തിയായ റീച്ചുകളുടെ വിശദവിവരങ്ങൾ ജില്ലാടിസ്ഥാനത്തിൽ അറിയിക്കാമോ;</p>	<p>(എ) ദേശീയപാത 66 ന്റെ നിർമ്മാണ പ്രവൃത്തി വിലയിരുത്തുന്നതിനും, ദേശീയപാത അതോറിറ്റിയുമായി ചേർന്ന് പ്രവൃത്തി സമയ ബന്ധിതമായി പൂർത്തിയാക്കുന്നതിനും വേണ്ടിയാണ് മിഷൻ-2025 പദ്ധതി ആവിഷ്കരിച്ചത്. ഇതിന്റെ ഭാഗമായി പൊതുമരാമത്ത് മന്ത്രി നിശ്ചിത ഇടവേളകളിൽ പ്രവൃത്തി ഇടങ്ങളിൽ നേരിട്ടെത്തി പദ്ധതി വിലയിരുത്തുകയും അവലോകന യോഗങ്ങൾ ചേരുകയും ചെയ്യുന്നു. എല്ലാ മാസവും പ്രവർത്തന പുരോഗതി അവലോകനം ചെയ്യുന്ന ഉദ്യോഗസ്ഥതല യോഗവും ചേരുന്നുണ്ട്. നിലവിൽ പ്രവൃത്തിയിൽ വലിയ പുരോഗതി കൈവരിച്ചു.</p> <p>ദേശീയപാത 66 വികസനവുമായി ബന്ധപ്പെട്ട 7 സ്റ്റേഷനുകളിൽ പ്രവൃത്തികൾ പൂർത്തിയായിട്ടുണ്ട്. 19 സ്റ്റേഷനുകളിൽ പ്രവൃത്തി പുരോഗമിക്കുന്നു. സ്റ്റേഷനുകളുടെ ജില്ലാടിസ്ഥാനത്തിലുള്ള വിശദവിവരങ്ങൾ അനുബന്ധം I ആയി ചേർക്കുന്നു.</p>
<p>(ബി) ദേശീയ പാത 66-ന്റെ പ്രവൃത്തിയിൽ ഉൾപ്പെട്ടിട്ടുള്ള റെയിൽവേ ഓവർ ബ്രിഡ്ജുകളുടെയും ഐസ്ക്രോവറുകളുടെയും അണ്ടർ പാസ്സുകളുടെയും പ്രവൃത്തി പുരോഗതി വിശദമാക്കാമോ;</p>	<p>(ബി) ദേശീയപാത 66 ലെ ഓരോ സ്റ്റേഷനിലെയും അനുവദിക്കപ്പെട്ട അടിപ്പാതകളുടെ നിർമ്മാണ പുരോഗതി സംബന്ധിച്ച വിശദവിവരങ്ങൾ അനുബന്ധം II ആയി ചേർക്കുന്നു.</p>
<p>(സി) നിർമ്മാണപ്രവൃത്തിയിലെ അപാകതകൾ മൂലം മഴക്കാലത്ത് റോഡുകളിൽ ഉണ്ടായ പ്രശ്നങ്ങൾ പ്രത്യേകമായി പഠിച്ച് അവ ഭാവിയിൽ ആവർത്തിക്കാത്തവിധം പരിഹരിക്കുന്നതിന് സംവിധാനങ്ങൾ ഉണ്ടാക്കിയിട്ടുണ്ടോ?</p>	<p>(സി) ദേശീയപാത 66 ൽ മഴക്കാലത്തെ പ്രശ്നങ്ങൾ പരിഹരിക്കുന്നതിന് ആവശ്യമായ സംവിധാനം ഒരുക്കിയിട്ടുണ്ട് എന്ന് ദേശീയപാത അതോറിറ്റി അറിയിച്ചിട്ടുണ്ട്.</p>

സെക്ഷൻ ഓഫീസർ

ANNEXURE-A

PROJECTS-COMPLETED

Sr. No.	Name of Project	Length (Km)	Distrcit
1	Edappally-Vytilla-Aroor section on NH-66	16.75	Ernakulam
2	Four laning of Kazhakkootam to Mukkola Section from Km.0+000 to Km.26+500 of NH-47 in the State of Kerala under NHDP Phase III on EPC mode	24.998	Trivandrum
3	Construction of New 4-Lane Elevated Highway (2x10.5m wide twin two lane structures) including approaches & service roads connecting Kazhakuttam Junction and Technopark Junction from Km.547+080 to Km.549+801 on EPC mode	2.721	Trivandrum
4	4 Laning of Thiruvananthapuram Bypass from Mukkola to Kerala / Tamil Nadu Border (Km. 26.500 to Km. 43.000) on NH-66 on EPC Mode	16.202	Trivandrum
5	Construction of 4-lane ROB near Neeleshwaram Town (Pallikara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450) on NH-66	0.78	Kasargod
6	4 laning of Thalassery-Mahe Bypass Section of NH-17(New NH-66) from Km. 170.600(Design Chainage Km.170.600) to Km. 188.000(Design Chainage Km. 189.200 on EPC Mode	18.6	Kozhikode, Kannur, UT Puducherry, Mahe
7	Construction of six lane minor bridge at km 203.160 (Paloli palam) and major bridge(Morad) at km 204.895	2.1	Kozhikode

PROJECTS UNDER IMPLEMENTATION

Sr. No	Name of Project	Physical progress (%)	District
1.	6-laning of Thalappady to Chengala on NH-66 (Old NH-17) on HAM Mode.	84.52	Kasargod
2.	6-laning of Chengala to Neeleshwaram on NH-66 (Old NH-17) on HAM Mode	69.00	Kasargod
3.	6-laning of Neeleshwaram to Thalipparamba on NH-66 (Old NH-17) on HAM Mode..	70.14	Kasargod, Kannur
4.	6-laning of Thalipparamba to Muzhapilangadu on NH-66 (Old NH-17) on HAM Mode.	66.26	Kannur
5.	6-laning of Azhiyur to Vengalam on NH-66 (Old NH-17) on HAM Mode.	57.16	Kozhikode
6.	Six laning of Existing Kozhikode Bypass (i.e. Vengalam Jn. to Ramanattukara Jn.) from km 230.400 to km 258.800 (Design Chainage) of NH-66 on HAM mode.	84.20	Kozhikode, Malappuram

Sr. No	Name of Project	Physical progress (%)	District
7.	Balance work of widening of 4 nos existing 2 Lane major Bridge of Six-laning of Kozhikode Bypass (Calicut Bypass) (i.e. Vengalam Jn. to Ramanattukara Jn.) section of NH-66 from Design Chainage km 230+400 to Design Chainage km 258.800 (total length 28.400 km) in the State of Kerala on EPC Mode.	10.57	Kozhikode, Malappuram
8.	6-laning of Ramanattukara to Valanchery on NH-66 (Old NH-17) on HAM Mode.	92.28	Malappuram
9.	6-laning of Valanchery to Kappirikkad on NH-66 (Old NH-17) on HAM Mode.	91.40	Malappuram
10.	4/6-laning of Kappirikkad-Thalikulam of NH-17 (New NH-66) on HAM Mode.	61.04	Thrissur
11.	4/6-laning of Thalikulam-Kodungallur of NH-17 (New NH-66) on HAM Mode.	54.64	Thrissur
12.	6-laning of Kodungallur- Edapally of NH-66 (Old NH-17) on HAM	51.80	Ernakulam
13.	Construction of 6 lane Elevated Corridor along with development of existing 4 lane road at ground level from Aroor to Thuravoor Thekku section of NH 66 (from Km. 366+330 to Km.379+082 of NH-66) on EPC Mode.	47.79	Alappuzha
14.	6 Laning of Thuravoor Thekku – Paravoor section of NH-66(Old NH-47) on EPC Mode.	31.62	Alappuzha
15.	6 laning of Paravoor to Kottukulangara section of NH 47(new NH 66)(Design Ch:417.00 to Design Ch:454.500) on EPC mode	52.04	Alappuzha
16.	6 laning of Kottukulangara to start of Kollam bypass section of NH 47 (New NH-66) (Design Ch: 454+500 to Design Ch 486+00) on HAM mode	61.41	Alappuzha, Kollam
17.	Six Laning of Start of Kollam Bypass to Kadambattukonam of NH-66 (Old NH-47) on HAM Mode.	67.68	Kollam , Trivandrum
18.	Six Laning of Kadambattukonam to Kazhakuttom of NH-66 (Old NH-47) on EPC Mode.	37.25	Trivandrum
19.	Rectification of 4 Nos. black spots/Accident Spots in Thiruvananthapuram Bypass section of NH-66 under Annual Road Safety Action Plan for 2023-24 in the State of Kerala on EPC Mode.	11.83	Trivandrum

**National Highways Authority of India
Regional Office-KERALA**

ANNEXURE-B

PIU - KANNUR

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six Laning of Thalapady to Chengala section of NH-17 (New NH-66) from Ch. 17+200 (ex. km 17+200) to Ch. 56+200 (ex. Km 57+200) under Bharatmala Pariyojna in the state of Kerala on Hybrid Annuity Mode Package - 1 List of Crossing structures	18+050	FOB (COS)	Completed	100%
2		18+692	CUP (COS)	Completed	100%
3		19+828	CUP (COS)	Completed	100%
4		20+591	VUP	Completed	100%
5		21+043	FOB (COS)	Not started yet	0%
6		22+960	CUP (COS)	Completed	100%
7		24+188	VOP (COS)	Completed	100%
8		26+032	FOB (COS)	Not started yet	0%
9		26+658	CUP (COS)	Completed	100%
10		27+300	FOB	Not started yet	0%
11		28+412	FLYOVER (COS)	Completed	100%
12		29+356	LVUP (COS)	Completed	100%
13		29+702	CUP (COS)	Completed	100%
14		30+800	FOB	Not started yet	0%
15		31+228	Box Culvert (CUP) (Box culvert converted for crossing)	Completed	100%
16		32+204	VOP (COS)	Completed	100%
17		32+551	FOB (COS)	in progress	30%
18		32+875	FOB (COS)	in progress	30%
19		34+300	CUP (COS)	Completed	100%
20		35+568	Box Culvert (CUP)	Completed	100%
21		36+098	VUP	Completed	100%
22		38+220	Box Culvert (CUP) (Box culvert converted for crossing)	Completed	100%
23		38+399	VUP	Completed	100%
24		39+910	FOB (COS)	in progress	30%
25		40+949	VUP	Completed	100%
26		41+638	Box Culvert (CUP) (Box culvert converted for crossing)	Completed	100%
27		42+811	CUP (COS)	Completed	100%
28		44+395	FOB (COS)	Completed	100%
29		45+108	VUP	Completed	100%
30		46+478	CUP (COS)	Completed	100%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
31		47+962	CUP (COS)	Completed	100%
32		48+770 to 49+937	FLYOVER	Completed	100%
33		51+240	CUP (COS)	Completed	100%
34		52+155	FOB	Completed	100%
35		52+463	VUP	Completed	100%
36		52+871	LVUP (COS)	Completed	100%
37		53+440	LVUP (COS)	Completed	100%
38		54+460	CUP (COS)	Completed	100%
39		54+982	LVUP	Completed	100%
Sl. No	Project Name	Chainage	Type of Structure	Status	Physical Progress
1		57+048	FLYOVER	In progress	64%
2		57+048	Uni directional Flyover Ramp on SH	In progress	55%
3		58+170	FOB	Not started	0%
4		60+200	Box type PUP	In progress	20%
5		61+440	FOB	Not started	0%
6		61+763	VUP	Completed. Miscellaneous work pending	95%
7		63+530	VOP	Completed. Miscellaneous work pending	95%
8		66+533	VUP	Completed. Miscellaneous work pending	95%
9		68+005	VUP	Completed. Miscellaneous work pending	95%
10		69+500	SVUP	RHS completed. LHS in progress.	50%
11		70+595	FOB	In progress	20%
12		71+180	Box type PUP	In progress	20%
13		72+297	VUP	Completed. Miscellaneous work pending	95%
14		73+367	LVUP	Completed. Miscellaneous work pending	95%
15		76+140	Box type PUP (Box culvert converted for crossing)	Not started	0%
16	Chengala-Neeleshwaram	77+200	Box type PUP (Box culvert converted for crossing)	Not started	0%
17		78+234	LVUP	Completed. Miscellaneous work pending	95%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
18		79+645	LVUP	Completed. Miscellaneous work pending	95%
19		80+546	FLYOVER	Completed. Miscellaneous work pending	98%
20		81+660	FOB	In progress	20%
21		82+675	VUP	Completed. Miscellaneous work pending	95%
22		83+310	FOB	In progress	20%
23		84+500	LVUP	Completed. Miscellaneous work pending	95%
24		85+575	FLYOVER	Completed. Miscellaneous work pending	98%
25		87+900	FOB	In progress	20%
26		88+420(LHS)	Box type PUP	In progress	20%
27		88+648 (LHS)	ROB	In progress	67%
28		88+874(LHS)	Box type PUP	Completed. Miscellaneous work pending	95%
29		89+260	FOB	In progress	20%
30		90+468	LVUP	Completed. Miscellaneous work pending	95%
31		91+640	Box type PUP	In progress	20%
32		91+885	VUP	In progress	95%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		95.34	PUP (Box culvert converted for crossing)	LHS Completed	50%
2		96.67	SVUP	Completed	100%
3		97.84	PUP (Box culvert converted for crossing)	Yet to start	0%
4		98.08	VUP	Completed	100%
5		99.8	VUP	Completed	100%
6		100.6	PUP (Box culvert converted for crossing)	Completed	100%
7		101.004	VUP	Completed	100%
8		102.8	LVUP	Completed	100%
9		103.6	LVUP	Completed	100%
10		104.6	LVUP	Completed	100%
11		106.5	FOB	Yet to start	0%
12		107.07	LVUP	Completed	100%
13		108.26	SVUP	Completed	100%
14		109.89	VUP	Completed	100%
15		111.04	LVUP	Completed	100%

Six Lining of
Neeleshwaram to
Thaliparambha
Section from Ch

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
16	94+540 (Existing Km 96+450) to Ch 134+650 (Existing Km 137+900) Total Length 40.11 Km in the state of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojna	111.517	LVUP	LHS Completed	50%
17		113.1	VUP	Completed	100%
18		114.2	LVUP	Completed	100%
19		115.34	FOB	Yet to start	0%
20		116.3	LVUP	Completed	100%
21		117.8	Flyover	Completed	100%
22		118.4	VUP	Completed	100%
23		119.7	LVUP	Completed	100%
24		121.26	LVUP	LHS Completed	65%
25		122.07	Flyover	LHS Completed	70%
26		123.4	FOB	Yet to start	0%
27		124.6	PUP (Box culvert converted for crossing)	Completed	100%
28		125.35	LVUP	Completed	100%
29		125.7	PUP (Box culvert converted for crossing)	Completed	100%
30		128.2	LVUP	Yet to start	0%
31		128.84	LVUP	Completed	100%
32		130.1	VOP	Yet to start	0%
33		131.1	LVUP	LHS Completed	65%
34		132.1	LVUP	Completed	100%
35		132.86	LVUP	Completed	100%
36	133.36	LVUP	Completed	100%	
37	134.37	LVUP	RHS Completed	75%	
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		135+705	FLYOVER	Substantially completed	95%
2		136+030	Box type Underpass (Thazhe Bakkalam)	In progress	70%
3		137+080	FLYOVER	Substantially completed	95%
4		137+261	Box type Underpass (Box culvert converted for crossing)	Substantially completed	95%
5		138+040	Box type Underpass	Completed	100%
6		138+870	Box type Underpass	Completed	100%
7		139+579	Box type Underpass	Completed	100%
8		140+050	FOB		0%
9		140+960	VUP	Substantially completed	95%
10		141+840	Box type Underpass (Box culvert converted for crossing)	Not yet commenced	0%
11		142+150	VUP	In progress	75%
12		142+300	SVUP	Substantially completed	95%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
13	(New NH-66) from Ch. 134+650 (Existing Km 137+900) to Ch.164+958 (Existing Ch.170+600) (Total Length 29.948 Km) In the state of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojana	143+200	SVUP	Substantially completed	95%
14		144+890	VOP	Substantially completed	95%
15		147+752	VOP	Substantially completed	95%
16		148+675	LVUP	Substantially completed	95%
17		150+080	Box type Underpass	In progress	40%
18		151+505	FLYOVER	Substantially completed	95%
19		151+650	Box type Underpass	Substantially completed	95%
20		151+895	VUP	Substantially completed	95%
21		154+295	FLYOVER	Substantially completed	95%
22		155+000	VOP	Substantially completed	95%
23		155+945	FLYOVER	In progress	70%
24		157+802	VUP	Substantially completed	95%
25		159+000	FOB	Not yet commenced	0%
26		159+780	FOB	Not yet commenced	0%
27		160+835	Box type Underpass	Substantially completed	95%
28		161+360	FOB	Not yet commenced	0%
29		162+320	SVUP	Substantially completed	95%
30		162+931	LVUP	Substantially completed	95%
31		163+840	Box type Underpass	Substantially completed	95%
32		164+330	LVUP	Substantially completed	95%
33	164+800	FOB	Not yet commenced	0%	

PIU - KOZHIKODE

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		189.860	LVUP	RHS Completed	50%
2		191.218	LVUP	LHS completed RHS in Progress	70%
3		192.640	LVUP	LHS Completed	50%
4		193.920	Box structure(5x3m)	Not Started	0%
5		194.925	LVUP	Not Started	0%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress	
6	Six-laning of Azhiyur to Vengalam section of NH-66	196.370	Flyover	LHS Completed/RHS in progress	80%	
7		197.413	LVUP	LHS in Progress	40%	
8		198.185	Flyover	LHS Completed/RHS Girder launching completed	80%	
9		199.837	Flyover	LHS/RHS in Progress	70%	
10		200.116 to 200.677	Extension of Flyover from 200+122 to 200+642	LHS/RHS in Progress	50%	
11		201.542	VUP	LHS/RHS sub-structure in Progress	40%	
12		202.650	LVUP	LHS Completed/ RHS Wall completed	80%	
13		205.500	LVUP	Completed	100%	
14		206.660	Box(5x3m)	Not Started	0%	
15		208.150	Box(5x3m)	Completed	100%	
16		210.447	Flyover	LHS/RHS in Progress	40%	
17		211.550	LVUP	Completed	100%	
18		212.840	LVUP	Completed	100%	
19		213.890	Box structure(5x2.5)	Not Started/CoS Proposed(To be approved)	0%	
20		215.585	VUP	Completed	100%	
21		217.680	LVUP	Completed	100%	
22		220.150	LVUP	Completed	100%	
23		221.060	VUP	Completed	100%	
24		222.450	Box structure(5x3)	Not Started/CoS Proposed(To be approved)	0%	
25		223.235	LVUP	Completed	100%	
26		224.125	VOP	Completed	100%	
27		226.260	VUP	Completed	100%	
28		227.810	LVUP	Completed	100%	
29		229.796	LVUP	Completed	100%	
30		231.590	VUP	Completed	100%	
Sr. No		Project Name	Chainage	Type of Structures	Status	Physical Progress
1			231+330	Flyover	Completed	100%
2			231+485	PUP	Completed	100%
3			231+611	PUP	Completed	100%
4			231+889	PUP	Completed	100%
5	232+316		PUP	Completed	100%	
6	233+328		PUP	Completed	100%	
7	233+564		PUP	Completed	100%	

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
8	Six-laning of Kozhikode Bypass(Vengalam to Ramanattukara Jn) section of NH-66	234+160	PUP	Completed	100%
9		234+726	PUP	Completed	100%
10		234+897	PUP	Completed	100%
11		235+071	PUP	Completed	100%
12		235+165	PUP	Completed	100%
13		235+895	PUP	Completed	100%
14		236+060	Flyover	Completed	100%
15		236+760	LVUP	Completed	100%
16		238+300	LVUP	Completed	100%
17		239+755	LVUP	LHS Completed/RHS Wall Completed	80%
18		239+898	PUP	Completed	100%
19		239+918	PUP	Completed	100%
20		241+080	VOP	Completed	100%
21		241+603	VUP	1 Box Completed/2nd wall in progress	70%
22		242+283	PUP	Completed	100%
23		242+900	VOP	Girder launching completed	70%
24		245+635	Flyover	Completed	100%
25		247+210	PUP	Completed	100%
26		248+225	Flyover	Completed	100%
27		250+280	LVUP	LHS Completed/RHS Raft in progress	60%
28		251+780	Flyover	Completed	100%
29		253+940	LVUP	Completed	100%
30		255+548	Flyover	Completed	100%
31		258+315	Flyover	Completed	100%

PIU - COCHIN - I

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six laning of Ramanattukara Junction to start of Valanchery bypass section of NH - 66 (old NH-17) from	259+852	VUP	Completed	100%
2		260+920	VOP	Completed	100%
3		262+015	VOP	Completed	100%
4		263+580	VOP	Completed	100%
5		264+540	VOP	Completed	100%
6		265+800	LVUP	Completed	100%
7		266+680	VOP	Completed	100%
8		267+365	VUP	Completed	100%
9		268+615	VUP	Completed	100%
10		269+500	SVUP	Completed	100%
11		270+160	VOP	Completed	100%
12		271+510	VUP	Completed	100%
13		272+600	VUP	Completed	100%
14		273+660	VUP	Completed	100%
15		275+510	VOP	Completed	100%
16		277+160	VUP	Completed	100%
17		278+340	VOP	Completed	100%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
18	Design Ch. 258+818 (Ex. km 27.840 of Kozhikode bypass) to Design Chainage 298+500 (Ex. km 304.250) in the state of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojana.	279+560	SVUP	Completed	100%
19		280+990	VUP	Completed	100%
20		282+390	LVUP	Completed	100%
21		283+285	VOP	Completed	100%
22		284+460	VOP	Completed	100%
23		285+225	Viaduct	Completed	100%
24		286+012	Flyover	Completed	100%
25		288+310	Viaduct	Completed	100%
26		288+605	SVUP	Completed	100%
27		289+206	VOP	Completed	100%
28		290+000	VOP	Completed	100%
29		290+940	VUP	Completed	100%
30		292+660	VOP	Completed	100%
31		293+330	VOP	Completed	100%
32		294+710	VOP	Completed	100%
33		295+908	Viaduct	Completed	100%
34		296+963	Flyover	Completed	100%
35		298+115	VOP	Completed	100%
36		274+370	Box Culvert	Completed	100%
37		287+050	Box culvert	Completed	100%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six laning from Start of Valanchery bypass to Kappirikkad section of NH-66 (old NH-17) from Design Ch. 298+500 (Ex. km 304+250) of Kozhikode bypass) to Design Chainage 335+850 (Ex. km 349+260) in the state of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojana	Km.299+360	VUP	Completed	100%
2		Km.301+757	VIADUCT	Completed	100%
3		Km.303+815	SVUP	Completed	100%
4		Km.304+480	VUP	Completed	100%
5		Km.304+930	VOP	Completed	100%
6		Km.306+295	LVUP	Completed	100%
7		Km.307+640	VOP	Completed	100%
8		Km.309+700	VOP	Completed	100%
9		Km.303+500	MNB	Under Progress	85%
10		Km.311+183	FLYOVER	Completed	100%
11		Km.312+200	FLYOVER	Completed	100%
12		Km.315+380	VUP	Completed	100%
13		Km.318+345	VUP	Completed	100%
14		Km.319+174	VUP	Completed	100%
15		Km.321+005	LVUP	Completed	100%
16		Km.323+470	VIADUCT	Completed	100%
17		Km.325+985	VUP	Completed	100%
18		Km.326+800	VUP	Completed	100%
19		Km.328+860	SVUP(Box culvert)	Completed	100%
20		Km.331+075	VUP	Completed	100%
21		Km.332+535	LVUP	Completed	100%
22		Km.334+870	VUP	Completed	100%
23		Km.302+810	Box culvert	Completed	100%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		337+373	VUP	Completed	100%
2		340+213	VUP	Completed	100%
3		342+350	LVUP	Completed	100%
4		344+970	VUP	Completed	100%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
5	Six laning from Kappirikkad to Thalikulam section of NH 66 old NH 17 from Design Ch.335.850 (Ex.km 349.260) to Design Chainage 369.015 (Ex.km 382.300) in Kerala on HAM under Bharatmala Pariyojana.Package - 4	346+630	LVUP	Completed	100%
6		348+475	LVUP	Completed	100%
7		349+791	VUP	Completed	100%
8		351+765	VUP	Completed	100%
9		352+933	LVUP	Completed	100%
10		354+861	VUP	Completed	100%
11		357+871	VUP	Completed	100%
12		358+942	LVUP	Completed	100%
13		360+940	VUP	Completed	100%
14		361+720	FOB	Under progress	0%
15		362+578	SVUP	Completed	100%
16		365+150	SVUP (COS)	Completed	100%
17		365+800	SVUP (COS)	Completed	100%
18		366+350	FOB	Under progress	0%
19		366+982	VUP	Completed	100%
20		367+876	LVUP	Completed	100%
21		364+386	FLYOVER	Completed	100%

aa	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six laning from Thalikulam to Kodungallur section of NH 66 old NH 17 from Design Ch.369.015 Ex.km 382.300 to Design Chainage 397.750 Ex.km 411.850 in Kerala on HAM under Bharatmala Pariyojana: Package-5	371+295	Flyover	Completed	100%
2		371+435	SVUP	Completed	100%
3		372+836	LVUP	Completed	100%
4		374+080	VUP	Completed	100%
5		376+654	VUP	Completed	100%
6		378+575	VUP	Completed	100%
7		380+640	LVUP	Completed	100%
8		381+760	VUP	Completed	100%
9		382+512	SVUP	Completed	100%
10		383+103	VUP	Completed	100%
11		384+132	VUP	Completed	100%
12		385+370	VUP	Completed	100%
13		386+516	VUP	Completed	100%
14		386+830	VUP	Under progress	40%
15		388+251	SVUP	Completed	100%
16		389+465	Viaduct	Under progress	95%
17		391+590	LVUP	Completed	100%
18		393+280	VUP	Completed	100%
19		394+000	Viaduct	Under progress	80%
20		394+560	Viaduct	Under progress	90%
21		395+958	LVUP	Completed	100%
22		396+888	Flyover	Completed	100%

PIU - COCHIN - II

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		404+910	Flyover	Under progress	75%
2		417+807	Flyover	Under progress	68.90%
3		421+700	Flyover	Under progress	81.30%
4		423+170	Flyover	Not Yet Started	-
5		421+067	ROB	Under progress	88.40%
6		420+655	PUP	Completed	100%
7		400+405	VUP	Completed	100%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
8	Six-laning of Kodungallur to Edapally section of NH-66	406+358	VUP	Completed	100%
9		407+583	VUP	Completed	100%
10		409+100	VUP	Completed	100%
11		410+272	VUP	Completed	100%
12		412+523	VUP	Completed	100%
13		414+717	VUP	Completed	100%
14		420+124	VUP	Completed	100%
15		399+579	LVUP	Completed	100%
16		403+086	LVUP	Completed	100%
17		411+350	LVUP	Completed	100%
18		413+508	LVUP	Completed	100%
19		401+103	SVUP	Completed	100%
20		401+517	SVUP	Completed	100%
21		401+771	SVUP	Completed	100%
22		401+902	SVUP	Completed	100%
23	421+431	SVUP	LHS up to Sub Str. Completed	33.30%	
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Six Laning Project of Thuravoor to Paravoor Section of New NH-66	379+112	Flyover	In Progress	10.00%
2		381+918	LVUP	Slab Completed	98.00%
3		382+375	MNB	Completed up to Pier cap	70.00%
4		384+080	LVUP	Slab Completed	98.00%
5		385+980	MNB	Completed up to Pier cap	70.00%
6		386+299	LVUP	Slab Completed	98.00%
7		387+050	LVUP	Slab Completed	98.00%
8		388+830	LVUP	Slab Completed	98.00%
9		389+900	LVUP+MNB+LVUP	MNBR Foundation in Progress	7.00%
10		390+581	Flyover	Completed up to Pier cap. Girder Casting Completed	75.00%
11		392+691	LVUP	Slab Completed	98.00%
12		394+651	LVUP	Slab Completed	98.00%
13		395+721	VUP	Completed up to Pier cap in LHS	35.00%
14		397+167	LVUP+MNB+LVUP	Yet to be start	0.00%
15		397+847	Flyover	Completed up to Pier cap. Girder Casting Completed	75.00%
16		399+939	LVUP	Slab Completed	98.00%
17		402+137	LVUP	Slab Completed	98.00%
18		404+149	SVUP	Slab Completed	98.00%
19		405+682	LVUP	Slab Completed	98.00%
20		406+720	SVUP	Slab Completed	98.00%
21		407+502	LVUP	Slab Completed	98.00%
22		408+270	VUP	Completed up to Pier cap. Girder Casting Completed	75.00%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
23		409+616	LVUP	Slab Completed	98.00%
24		409+734	LVUP	Slab Completed	98.00%
25		411+622	MNB	Yet to be start	0.00%
26		413+655	LVUP	Slab Completed	98.00%
27		414+804	VUP	Completed up to Pier cap. Girder Casting Completed	75.00%
28		416+703	LVUP	Slab Completed	98.00%
29		409+800 to 413+140	Elevated cum ROB (Two nos, of ROB)	Routine Pile-495, Pile Cap PCC-95, and Pile Cap-95 & Pier Shaft-95 & Pier Cap-95, PSC Girder-352 No's, Girder Prestressing-341 No's and Girder Launching-262 No's & Deck Slab-44 No's Completed.	85%

PIU - KOLLAM

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1	Paravoor to Kottukulangara	417+628	SVUP	Work In progress	50%
2		418+678	LVUP	Completed	100%
3		420+110	LVUP	Work In progress	50%
4		421+400	LVUP	Yet to be start	0%
5		423+270	LVUP	Yet to be start	0%
6		423+576	ROB	Work In progress	59%
7		423+764	LVUP	Yet to be start	0%
8		424+424	Flyover	Work In progress	48%
9		427+918	SVUP	Completed	100%
10		430+880	SVUP	Completed	100%
11		432+706	MJB Cum VUP	Work In progress	39%
12		434+260	LVUP	Work In progress	50%
13		435+240	MNB	Work In progress	76%
14		437+000	LVUP	Completed	100%
15		438+623	SVUP	Work In progress	50%
16		439+950	LVUP	Work In progress	50%
17		441+799	MNB cum VUP	Work In progress	64%
18		442+965	Flyover	Work In progress	67%
19		443+615	Flyover	Work In progress	42%
20		445+945	Flyover	Work In progress	45%
21		447+470	SVUP	Work In progress	50%
22		448+650	Viaduct	Work In progress	37%
23		450+630	SVUP	Completed	100%
24		453+520	LVUP	Completed	100%
Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		455+765	SVUP	Not Started (COS)	0%
2		456+495	VUP	Not Started (COS)	0%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
3	Kottukulangara to start of kollam bypass	456+520	VUP	BHS Upto Slab completed	95%
4		458+325	SVUP	RHS Upto Slab completed	43%
5		459+425	SVUP	BHS Upto Slab completed	95%
6		460+765	VUP	BHS Upto Slab completed	95%
7		464+068	SVUP	BHS Upto Slab completed	95%
8		465+139	LVUP	Not Started (COS)	0%
9		467+842	VUP	BHS Upto Slab completed	95%
10		469+600	PUP	Not Started (COS - no cost)	0%
11		470+555	Flyover	Work in progress in foundation, substructure / girder casting (CA/COS)	28%
12		471+788	LVUP	RHS Upto wall First lift completed	14%
13		473+368	SVUP	RHS Upto Slab completed, LHS Wall 1st lift completed (COS)	59%
14		474+460	SVUP	RHS Upto Slab completed, LHS Wall 1st lift completed	59%
15		475+650	LVUP	Not Started (COS)	0%
16		476+886	VUP	BHS Upto Slab completed	95%
17		477+640	SVUP	RHS Upto Slab completed, LHS Wall 1st lift completed	59%
18		479+300	SVUP	LHS upto wall completed	48%
19		481+550	VUP	RHS Raft completed	19%
20		484+592	SVUP	BHS Upto Slab completed	95%
21		484+608	VUP	Not Started (COS)	0%

PIU - THIRUVANANTHAPURAM

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
1		486+688	VUP	Completed	100%
2		487+657	MJBR	Under Progress	90%
3		489+188	SVUP	Completed	100%
4		489+778	VUP	Under Progress	100%
5		490+273	MJBR	Completed	100%

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress	
6	Start of Kollam Bypass to Kadambattukonam NH-66	491+065	Flyover	Completed	100%	
7		492+361	MJBR	Under Progress	95%	
8		493+130	BOX STR	Under Progress	75%	
9		494+360	BOX STR	Completed	100%	
10		495+000	VUP	Completed	100%	
11		495+211	ROB	Under Progress	80%	
12		495+490	BOX STR	Under Progress	50%	
13		496+522	MNB cum VUP	Under Progress	50%	
14		497+220	MNBR	Completed	100%	
15		497+374	MNBR	Under Progress	90%	
16		498+322	Flyover	Completed	100%	
17		499+580	Flyover	Under Progress	95%	
18		500+830	SVUP	Completed	100%	
19		502+678	Flyover	Under Progress	90%	
20		504+535	VUP	Completed	100%	
21		505+635	MJBR	Completed	100%	
22		506+670	SVUP	Completed	100%	
23		507+765	Flyover	Completed	100%	
24		508+703	VUP	Completed	100%	
25		510+080	SVUP	Completed	100%	
26		512+590	LVUP	Completed	100%	
27		515+265	Flyover	Under Progress	95%	
28		516+014	LVUP	Completed	100%	
Sr. No		Project Name	Chainage	Type of Structures	Status	Physical Progress
1		Six laning of Kadambattukonam to Kazhakuttam Jn. section of New NH-66	517+582	SVUP	Not yet started	0%
2			518+650	VUP	in progress	40%
3			519+540	LVUP	Completed	100%
4			520+650	LVUP	Completed	100%
5	520+758		MNB	Service road completed MCW in progress	40%	
6	522+153		Flyover	in progress	30%	
7	523+620		VOP	Not yet started	0%	
8	525+025		SVUP	Completed	100%	
9	526+030		SVUP	Completed	100%	
10	526+495		LVUP	Completed	100%	
11	526+620		MNB	Not yet started	0%	
12	527+415		VOP	Not yet started	0%	
13	528+570		VOP	in progress	10%	
14	529+338		MJB	in progress	70%	
15	529+580		PUP	in progress	50%	
16	530+514		LVUP	Completed	100%	
17	530+735		SVUP	Not yet started	0%	
18	530+860		SVUP	Not yet started	0%	
19	531+643		VOP	in progress	5%	
20	534+107		MNB	Not yet started	0%	
21	534+190		VUP	Not yet started	0%	
22	535+957		SVUP	Completed	100%	
23	537+847		LVUP	Completed	100%	
24	538+527		SVUP	Completed	100%	

Sr. No	Project Name	Chainage	Type of Structures	Status	Physical Progress
25		540+619	Flyover	in progress	30%
26		541+812	VUP	in progress	40%
27		542+567	Flyover	in progress	60%
28		544+125	MNB	Not yet started	0%
29		544+883	VUP	in progress	40%
30		545+090	LVUP	Not yet started	0%
31		545+790	Flyover	in progress	25%